



2009 IECC Residential Energy Code Duct Test Form

Project Address: _____

Builder/ Designer: _____ Phone: _____

MECHANICAL SUMMARY: Duct Tightness Verification (DTV)

DTV Test Conducted by: _____ Certification #: _____
(CertifiersName)

Certifier's Phone ~~##~~ :- _____

Unless all ducts are located within conditioned space, must verify one of the following:

- Post-construction total duct leakage (PCT) is 4%
- Rough-in total duct leakage (RIT) with air handler installed is 4%
- Rough-in total duct leakage without air handler installed (RITnah) is 3%

System	Test (PCT, RIT, RITnah)	CFM25	Area served (ft2)	Result (%)	Comments
1					
2					
3					

(% Duct Leakage Result = CFM25 x 100 / Conditioned floor area served)

*****POST THESE RESULTS IN A SAFE VISIBLE LOCATION*****
(i.e. inside cabinet door or electrical panel)

****DTV Test is mandatory and results shall be submitted to Permit Office prior to Final Building Inspection by Fax at (337) 721-4193 or e-mail to permits@calcasieuparish.gov****